BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	155
Item Name:	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembledincluding making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Second Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Secound Floor						
D	3	6.80	-	-	0.13	0.075	0.19	
						Total Qty Work Done	**0.19**	**Cum**
						Qty Payable in this bill	**0.19**	**Cum**

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS

Assistant Engineer
RR Nagar (Project)

20/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	156
Item Name:	Providing White Sal Wood frames of doors, windows, clerestory windows, and other frames, wrought, framed or assembledincluding making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications - Third Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Third Floor						
D	3	6.80	-	-	0.13	0.075	0.19	
					Total Qty Work Done		**0.19**	**Cum**
					Qty Payable in this bill		**0.19**	**Cum**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **167**

Item Name: Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12 (Considered 18 Kg/sqm)

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Basement Floor						
~~V~~	~~16~~	~~1.80~~	~~-~~	~~-~~	~~0.45~~	~~-~~	~~12.96~~	
		Ground Floor						
W	6	2.40	-	-	1.80	-	25.92	
	6	1.50	-	-	1.80	-	16.20	
V	4	0.60	-	-	0.60	-	1.44	
	1	0.60	-	-	0.90	-	0.54	
		First Floor						
W	2	2.40	-	-	1.80	-	8.64	
	6	1.50	-	-	1.80	-	16.20	
V	5	0.60	-	-	0.60	-	1.80	
	1	0.60	-	-	0.90	-	0.54	
		Secound Floor						
W	3	2.40	-	-	1.80	-	~~12.96~~	
	6	1.50	-	-	1.80	-	~~16.20~~	
V	4	0.60	-	-	0.60	-	1.44	
	1	0.60	-	-	0.90	-	~~0.54~~	
		~~Third~~ Secound Floor						
W	3	2.40	-	-	1.80	-	12.96	
	6	1.50	-	-	1.80	-	16.20	
V	4	0.60	-	-	0.60	-	1.44	
	1	0.60	-	-	0.90	-	0.54	
						Total Sq M	133.56	146.52
						Consider 18/kg Per Sqm	2404.08	2637.36 kgs.
						Total Qty Work Done	**2404.08**	**Kg's**
						Qty Payable in this bill	**2404.08**	**Kg's**

ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯ ಅಭಿಯಂತರರು ಬೃಹತ್, ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿ

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)
20/6/

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No: **169**

Item Name: Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications.

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Ground Floor						
RS	1	3.00	-	-	2.40	-	7.20	
		First Floor						
RS	2	2.40	-	-	2.85	-	13.68	
		Secound Floor						
RS	2	2.40	-	-	2.85	-	13.68	
		Secound Floor						
RS	2	2.40	-	-	2.85	-	13.68	
						Total Qty Work Done	48.24	Sqm
						Qty Payable in this bill	48.24	Sqm

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್ ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-೦
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Contractor Representative

Consultant Representative

Asst.Executive Engineer
RR Nagar (Project)

Assistant Engineer
RR Nagar (Project)
30/6

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	222	
Item Name:	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary - a) 19mm dia 2mm thick	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		1	1700.00					1700.00	
							Total Qty Work Done	**1700.00**	**Mtr**
							Qty Limited Payable in this bill	**1700.00**	**Mtr**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

30/6

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

Secound and Part

Item No:	223	
Item Name:	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary - b) 25mm dia 2mm thick	

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	1	800.00					800.00	
						Total Qty Work Done	800.00	Mtr
						Qty Limited Payable in this bill	800.00	Mtr

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned with CamScanner